			1					Anne	ex 1
Project	Original	Latest estimated	Reasons	leading	to	differences	between	the	two
items and	estimated	expenditure/ Final	sets of fi	gures					
titles	expenditure	outturn expenditure and							
	and a	a breakdown of the							
	breakdown	expenditure							
		(in billion dollar)							
		(in MOD prices)							
	(in billion								
	dollar)								
	(in MOD								
	prices)								
58TR	$0.542^{1}$	It is expected that the final	Not appli	cable					
[Shatin to		outturn expenditure will							
Central Link		be within the approved							
-		project estimate.							
construction									
of railway									
works –									
protection									
works]									

<sup>&</sup>lt;sup>1</sup> Includes funding for works (\$380.6 million), consultants' fees (\$9.8 million), remuneration of resident site staff (\$44.6 million), contingencies (\$43.5 million) and provision of price adjustment (\$63.1 million)

59TR [Shatin to	0.153 <sup>2</sup>	It is expected that the final outturn expenditure will	Not applicable
Central Link		be within the approved	
construction of railway works – protection works in Wan Chai Development Phase II]		project estimate.	
63TR [Shatin to Central Link - construction of railway works - advance works]	6.255	7.1026 <sup>3</sup> [LegCo Finance Committee approved the additional funding application on 17 June 2017.]	ground condition, revised construction scheme to suit actual site conditions and an increase in the

<sup>&</sup>lt;sup>2</sup> Includes funding for works (\$116.0 million), consultants' fees (\$3.0 million), remuneration of resident site staff (\$13.6 million), contingencies (\$13.5 million) and provision of price adjustment (\$6.5 million)

<sup>&</sup>lt;sup>3</sup> Includes funding for works (\$5,278.6 million), project management cost (\$498.5 million), contingencies (\$30.0 million) and provision of price adjustment (\$1,295.5 million)

64TR [Shatin to Central Link -	1.4484	It is expected that the final outturn expenditure will be within the approved project estimate.	Not applicable
construction of non-railway			
works – advance works]			
	65.433 <sup>5</sup>		
61TR	65.433		MTRCL expressed that the main reasons for the
[Shatin to			increase in construction cost included the
Central Link			archaeological and conservation works at Sung
construction		1 0	Wong Toi Station, the additional expenses due to
			delays in the handover of work sites at Wan Chai
of railway works –			North, and the station works which allow flexibility
		0 C I	for the topside development at Exhibition Centre Station.
remaining		entrustment cost of the	
works]		main works of the SCL	
		project, from \$70.8 billion	

<sup>&</sup>lt;sup>4</sup> Includes funding for works (\$1,019.0 million), project management cost (\$168.1 million), contingencies (\$118.7 million) and provision of price adjustment (\$142.4 million)

<sup>&</sup>lt;sup>5</sup> Includes funding for works (\$42,694.8 million), project management cost (\$4,755.0 million), fees for engineering consultant for monitoring and vetting (\$182.9 million), contingencies (\$4,763.3 million) and provision of price adjustment (\$13,037.3 million)

TR hatin to entral Link nstruction n-railway orks – maining orks]	983 <sup>6</sup> to \$87.3 billion, i.e. a increase of about \$16 billion. The Governme is conducting a detaile review of the MTRCL latest cost estimate.
--	---

<sup>&</sup>lt;sup>6</sup> Includes funding for works (\$3,996.0 million), project management cost (\$445.0 million), fees for engineering consultant for monitoring and vetting (\$17.1 million), contingencies (\$445.8 million) and provision of price adjustment (\$1,079.2 million)